

LK-1 S-200 RF sustojimo grafikas katalizatoriaus keitimui 2026 m. pavasarį
Schedule of LK-1 S-200 RF Shutdown for catalyst replacement in Spring 2026

For Tender

| ID | Task Name | Description | Duration | ary | | | | | | | | | | | | | | | | | | | | | |
|----|---|--|----------|------------|-------|------------|------------|-------|-------|------------|-------|-------|-------|------------|-------|-------|-------|-------|------|--|--|--|--|--|--|
| | | | | 02-16 | 02-23 | 03-02 | 03-09 | 03-16 | 03-23 | 03-30 | 04-06 | 04-13 | 04-20 | 04-27 | 05-04 | 05-11 | 05-18 | 05-25 | 06-0 | | | | | | |
| 1 | LK-1 S-200 RF | LK-1 REF | 49 days | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Stabdymas, kokso išdeginimas. | Shutdown, coke burn-up. | 12 days | 2026-03-02 | | | 2026-03-14 | | | | | | | | | | | | | | | | | | |
| 3 | Aklių montažas regeneracijai. Paketas M5-LK-1-RF | Installation of the blinds for regeneration. Package M5-LK-1-RF | 12 hrs | 2026-03-03 | | | 2026-03-03 | | | | | | | | | | | | | | | | | | |
| 4 | Remonto, plovimo, valymo, inspekcijos darbai pagal paketus M5-LK-1-RF, M6-LK-1-RF-PLO | Repair, washing, cleaning, inspection works under packages M5-LK-1-RF, M6-LK-1-RF-PLO | 13 days | | | 2026-03-14 | | | | 2026-03-27 | | | | | | | | | | | | | | | |
| 5 | Preliminariai. Aklių demontažas. Paketas M5-LK-1-RF | Preliminary. Removal of the blinds. Package M5-LK-1-RF | 12 hrs | | | | | | | 2026-04-16 | | | | 2026-04-16 | | | | | | | | | | | |
| 6 | Paleidimas: oksidacija, atstatymas, sulfidinimas, žaliavos padavimas. | Start - up: oxidation, regeneration, sulphidisation, stock supply. | 8 days | | | | | | | 2026-04-12 | | | | 2026-04-20 | | | | | | | | | | | |

PASTABA: Darbai atliekami grafiku 1x11x7 / NOTE: Works shall be performed in one 11-hour shift seven days a week 1x11x7