

LK-1 S-200 REF sustojimo grafikas katalizatoriaus regeneracijai 2026 m. rudenį Schedule of LK-1 S-200 REF Shutdown for catalyst regeneration in Autumn 2026

For Tender

ID	Task Name	Description	Duration	09-21	09-28	10-05	October			November					
							10-12	10-19	10-26	11-02	11-09	11-16	11-23	11-30	12
1	LK-1 S-200 RF	LK-1 REF	21 days				=====								
2	Stabdymas, kokso išdeginimas.	Shutdown, coke burn-up.	7 days				2026-10-12	2026-10-19							
3	Aklių montažas regeneracijai. Paketas M7-LK-1-RF	Installation of the blinds for regeneration. Package M7-LK-1-RF	12 hrs				2026-10-13	2026-10-13							
4	Remonto, plovimo, valymo, inspekcijos darbai pagal paketus M7-LK-1-RF, M8-LK-1-RF, M9-LK-1-RF-PLO	Repair, washing, cleaning, inspection works under packages M7-LK-1-RF, M8-LK-1-RF, M9-LK-1-RF-PLO	6 days				2026-10-19	2026-10-25							
5	Preliminariai. Aklių demontažas. Paketas M7-LK-1-RF	Preliminary. Removal of the blinds. Package M7-LK-1-RF	12 hrs					2026-10-29	2026-10-29						
6	Paleidimas: oksidacija, atstatymas, sulfidinimas, žaliavos padavimas.	Start - up: oxidation, regeneration, sulphidisation, raw material supply.	8 days				2026-10-25	2026-11-02							

2026-10 LK-1 S-200 RF sustojimo apibendrintas grafikas for tender rev. 2026-08-26.mpp